CITY OF INVERNESS SMALL TOWN DONE RIGHT

COMMUNITY DEVELOPMENT DEPARTMENT

City of Inverness, Florida • Community Development Department 212 W. Main Street • Inverness, FL 34450 • 352-726-3401 • dds@inverness.gov

Address:			Permit #:	Date:
			SLAB/STEMWALL INSPECTION	ON CHECKLIST
YES	NO	N/A		
			1. Check for vegetation, roots, etc., in the fill.	
			2. Check footer dowel length and placement, will they	y have proper overlap after slab is poured?
			3. For mono slabs; are dowels stuck in ground adjace	ent to final location?
			4. For mono slabs; are the following areas the correc The interior side of footing.	t size? Do the plans show a 45* angle on
			5. Check to see if all required footers are in place and No less than 12' below subgrade; undisturbed	
			6.Slab on fill or infill for stem-walls shall not exceed 2	4" unless approved and must be compacted.
			7. Are any footers for support of two stories.	
			8. Are there any footings, interior or exterior, on fill? Is Require compaction and exterior footings or	·
			Check for proof of chemical pre-treat. Return dup Bait systems and wood treatment systems.	licate copy of pre-treat certificate to office.
			10. Check for 6 mil vapor barriers with joints lapped 6 Required for the following:	or and sealed. Exception: the vapor retarder is not
			a. Garages, utility buildings and other unhea	ated accessory structures.
			b. For unheated storage rooms having an ar	rea of less than 70 square feet and carports.
			c. Driveways, walks, patios and other flatwo	rk not likely to be enclosed and heated at a later date.
			d. Where approved by the Building official a	and based on local site conditions.
			11. Do plans call for wire mesh or fiber mesh? Plans To be used, sticker must be on permit card.	
			 Are plumbing penetrations properly protected? Are Two pipe sizes larger than the pipe itself. Frohibited for sleeving. 	ny pipes that pass through a footing must be sleeved BC – plumbing, cellulose containing materials
			13. Check for proper trap boxes (plastic or metal perr	manently placed forms), etc.
			14. Check for minimum 3 ½" slab thickness.	
			15. If designed by an engineer slab thickness shall be	e according to engineer's drawings.
			16. Stem wall: are cells that have rebar in them clean Or shear walls shall be provided at the bottom	
			17. Have all column pads and porch footers been ins	pected? Will a porch slab inspection be required at

A later time? See plans. Give partial approval and mark plans if not all inspected at this time.

18.. Port-a-john shall be there by this inspection, if not call contactor to get it on the site.

 19. Masonry units shall be placed, set in mortar with head and bed joints 3/8" thick, except that the bed
Joint of the starting course placed over foundations shall be less than ¼" and not more than ¾".
Masonry units shall not be disturbed to the extent that the initial bond is broken after initial
Placement shall be removed and re-laid in fresh mortar.


20. Return plans to original location, sign and date permit card or leave correction notice with items listed.

NOTE:


Slabs should be elevated 6" above the finish grade to protect untreated wood, to help prevent moisture intrusion and to direct the waterway from the foundation.

Florida Building Codes - Residential

Slab on fill or infill for stem walls shall not exceed 24" unless approved and must be compacted (unless approved engineer of record or By compaction test).



Slab would be 26" off of grade if footer is 8" deep, 3-8" blocks, plus chair block = 26"



THESE GUIDELINES ARE NOT ALL INCLUSIVE. ADDITIONAL REQUIREMENTS IN THE FLORIDA BUILDING CODE MAY ALSO APPLY TO YOUR PROJECT. IF YOU NEED FURTHER ASSISTANCE, PLEASE CONSULT THE CURRENT BUILDING CODE. IF YOU HAVE ANY FURTHER QUESTIONS, PLEASE CONTACT THE CITY OF INVERNESS COMMUNITY DEVELOPMENT DEPARTMENT AT 352-726-3401 OR DDS@INVERNESS.GOV.